

	Desktop survey undertaken from google street view with imagery dated: May 2023	Key:
	All traffic management shall comply with all current legislation and guidance including Chapter 8, Safety at Street Works and Road Works (A Code of Practice)	Works Area         Temporary Traffic Signal           Image: Closure         Stop & Go Board
	Code of Practice). Pedestrian management to be installed and managed to suit site	Vehicular Diversion Route Temporary Ped Signal
	conditions in accordance with current legislation & codes of practice by the contractor unless otherwise stated.	→ ♠ →     Ped Diversion Route     →     Existing Bus Stop       ●     Cone     ●     Temporary Sign
	All signage and road markings shall conform with the Traffic Signs Regulations and General Directions (TSRGD).	Datum Point - Pedestrian Barrier
	Sign locations are indicative only, exact location to be determined on site.	
	Suitably qualified operative to assess site to ensure the installation complies with all current legislation. Any issues and/or changes from the original design should be immediately reported to the relevant contracts	Safety information:           Min width of sideways safety zone (S)         0.5m         1.2m
	manager/designer.	Min length of longways clearance (L)0.5m30mA513 Beaconside3050
	This design is only valid for 12months from date of production and should be re-evaluated if installation is to take place after this period.	
	Size of signage: Single carriageway permanent speed limit as shown below or less)	
	30         40         60 or more           600mm         750mm         900mm	Site information:
		NSG Beaconside, Stafford
	Shuttle Lane information: Standard: Normal traffic Restricted: Cars and inc buses and HGVs light vehicles only	Local Authority         Staffordshire           USRN         37601238
	Two-way working 6.75m minimum 5.5m minimum	Road TypeSingle lane carriagewayRoad Width8.30mWorks LocationX:391860Y:326232
	Shuttle working         3.25-3.50m desirable         3.25m desirable           3.0m absolute min         3.5m absolute min         3.5m absolute min	Surveyed X Bus Stop(s) X Parked Vehicles 🗸
	Temporary Pedestrian Crossing	Perm Signals X Controlled Crossing ✓ Cycle Lanes X
	Phase Invitaion Time Blackout Time Clearance Time 6 seconds, 5 seconds, 3 seconds,	Chapter 8 details:
	P         6 seconds.         5 seconds.         3 seconds.           Timings may be adjusted on site to suit traffic flow/conditions if required by a suitably qualified operative         Image: Condition of the second	Detail B B - 1.5m Single/Dual carriageway 40mph or less-450mm traffic cones.
	Vehicle Actuated (VA)	Single/Dual carriageway 50mph or more-750mm traffic cones. Dual carriageway national speed limit - 750mm traffic cones.
	Temporary Traffic Light Phase Timings           Phase         Red Time         Green Time	relaxation 3m. Notes: 1) During darkness, warning lights to BS EN 12352:2006 should
	B   16 seconds.   45 seconds.	be provided in accordance with Table A1.3 (Appendix 1). 2) 45° tapers have 1.2m spacing, no relaxations. 3) On motorways and NSL AP duals with hard shoulders, 1m
	C     16 seconds.       Timings may be adjusted on site to suit traffic flow/conditions if	cones will be required for both standard and relaxation works for lead tapers and the facing wall of lane changes.
	required by a suitably qualified operative	
		Single/Dual carriageway 40mph or less - 450mm traffic cones. Single/Dual carriageway 50mph or more - 750mm traffic cones.
	Image: State in the state i	Notes: 1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3 (Appendix 1).
	Phase A Phase B N/A N/A N/A	2) For relaxation to Detail C1 see Table A1.3 (Appendix 1). Detail C2
	Phase C: 78m Phase B: 78m	
		I I Single carriageway 40mph or less - 450mm traffic cones. Single/Dual carriageway 50mph or more - 750mm traffic cones.
		Notes: 1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3.
	SIGN SCHEDULE	
	Qty: 4 Ref: 517 Road narrows on one side only ahead - left	
	Qty: 2     Ref: 518       Single file traffic     traffic	
	Qty: 7 Ref: 543 Traffic signals ahead	
	Qty: 1 Ref: 572 Distance ahead to hazard	
	City 1   Ref. 572     Distance ahead to hazard   400 yds	
	Oty: 4 Ref: 573 Direction to hazard right	
	Oty: 2 Ref: 573 Direction to hazard left	
	Qty: 4 Ref: 610 Keep right	
	Qty: 2 Ref: 610	
	City: 5 Ref: 645 End panel	
400 yds	Qty: 13 Ref: 7001 Road works ahead	
	City-2 Ref: 7011 When Red Light Shows Wait Here WAIT HERE	
	City: 3 Ref: 7011.2 Pedestrian crossing, when red light shows wait here Light Stows	
	Qty: 4 Ref: 7105	
	Lane closure barrier	
		Rev Date Comments By Chk
$\sim$		Working in Partnership with
		traffix
~		_
>		total traffic & event management solutions Old Arden Brickworks   Bickenhill   Solihull  West Midlands   B92 0DY t +44 (0)800 819 9001   f +44 (0)1675 442507 info@traffixuk.com   www.traffixuk.com
		info@traffixuk.com   www.traffixuk.com
		Project title: Beaconside Dualling Scheme - A513 Works Drainage Works Phase 1
/		Drainage Works Phase 1 Drawing title: Proposed Two Way Traffic Lights & Offline
		Proposed Two Way Traffic Lights & Offline A513 Beaconside Stafford
ond		Stallord ST16 1TY Date: Scale: Paper:
	A set of stop & go boards are to be taken to site in case of traffic light failure.	Date:         Scale:         Paper:           09/01/2024         1:1250         A1           Drawn:         Checked:         Approved:
		MO         BN         SA           Project Number:         Drawing Number:         Revision:
	There are potential visibility issues on approach to works. Consideration should be given to the installation of queues likely signage to warning approaching traffic there could be there with the second se	TFX SA10030 DW101 -
	stationary vehicles ahead.	This drawing is copyright & the property of Traffix & must not be copied in whole or in part without their written permission. Copyright is reserved. © This drawing must not be scaled.
	Stand alone two way lights to be manually controlled during morning and evening peak times.	The Contractor is to report all discrepancies & errors to the Contract Manager prior to works commencing.