

A513 Beaconside Ph2 - Construction Programme Summary
Produced for Information ONLY (This is NOT a contract document)

Task Name	Start	Finish	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25
Construction	Jan 24	Feb 25														
Section 1: Dualling	Jan 24	Dec 24														
<i>Phase I: New eastbound carriageway</i>	Jan 24	Sep 24														
Main carriageway	Jan 24	Aug 24														
Site Clearance	Jan 24	Feb 24														
Drainage Tie In	Feb 24	Feb 24														
Mainline Storm Drainage	Feb 24	May 24														
Retaining Walls	Mar 24	Apr 24														
Severn Trent Water - Install new water main in lieu of temporary main	Jan 24	Jun 24														
Roadworks	May 24	Aug 24														
Construct new Andrus Way bellmouth	Jul 24	Aug 24														
Reconstruct Newbold Drive	Aug 24	Sep 24														
Tie-ins - Plane out and surface course to eastern & western tie in	Sep 24	Sep 24														
Surfacing - Footways and eastbound carriageway	Sep 24	Sep 24														
<i>Phase II: Westbound Carriageway</i>	Sep 24	Oct 24														
Main carriageway - SC, Drainage, Lighting	Sep 24	Oct 24														
Construct new Parkside Avenue bellmouth	Oct 24	Oct 24														
Footways	Oct 24	Nov 24														
Finishing works - Night works	Nov 24	Dec 24														
Traffic signals	Aug 24	Dec 24														
Section 2: Roundabout	Jan 24	Jan 25														
<i>Drainage outfall - SW outfall</i>	Jan 24	Feb 24														
<i>Phase 1: Roundabout</i>	Jan 24	Mar 24														
<i>Phase 2: Quadrant re-alignment</i>	Jan 24	Sep 24														
NW quadrant widening	Feb 24	Jul 24														
SE quadrant widening	Feb 24	May 24														
NE quadrant widening	Jan 24	Sep 24														
SW quadrant widening	Jan 24	Aug 24														
<i>Phase 3: Central reservations</i>	Sep 24	Dec 24														
Central reservation reconfiguration	Sep 24	Dec 24														
A34: north side	Sep 24	Nov 24														
A34: south side	Nov 24	Dec 24														
A513: east side	Sep 24	Oct 24														
A513: west side	Oct 24	Nov 24														
Surfacing - Night Works	Dec 24	Jan 25														
Completion	Jan 25	Feb 25														

Contact Details:

S111 A513 Beaconside - Queries

beaconside@taylorwimpey-pr.co.uk

Staffordshire County Council - Highway Queries (Highway Authority)

<http://www.staffordshire.gov.uk/reportit>

Stafford Borough Council - Planning Queries (Local Planning Authority)

<https://www.staffordbc.gov.uk/planning>