



Phase 1 - Gaol Square (Works already started)
Construction 03/06/24 - 06/09/24 (for 13w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing
- Improved pedestrian crossing points
- Existing traffic signal upgrade
- Footway improvements

Phase 8 - North Walls (Gaolgate Street - South Walls)
Construction 06/01/25 - 28/02/25 (for 8w)

- Cycle lane improvements
- Improved pedestrian crossing points

Detailed design on Phases 3 - 8 is ongoing.
 Planned construction dates may be subject to change.

For the Radford Bank and Queensville Roundabout works, final surfacing will be carried out in Spring 2025 – sometime after the other operations have finished. This is because hot rolled asphalt gives the most durable road surface but cannot be laid in cold weather.

Phase 7a - Bridge Street - Lichfield Road (Gyratory)
Construction 06/01/25 - 14/02/25 (for 6w)

- Pedestrian and cycle crossing/ lane improvements

Phase 7b - Bridge Street - Lichfield Road (Gyratory)
Construction 06/01/25 - 14/02/25 (for 6w)

- Upgraded pedestrian cycle crossing
- Bus priority measures between St. Leonard's Avenue & Bridge Street

Phase 6 - Queensville Avenue - Riverway
Construction 05/05/25 - 27/06/25 (for 8w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing (TBC - SCC Funded)
- Improved pedestrian crossing points
- Upgraded street lighting
- Existing traffic signals upgrade

Phase 2a - Queensville Bridge
Construction 15/06/24 - 19/10/24 (10 individual Saturday night track possessions)

- Refurbishment of defective brickwork and mortar
- Plate repairs to wrought iron girders
- Application of new protective paint system to wrought iron girders
- All works to be carried out from rail track level

Phase 5 - Queensville Roundabout - Queensville Avenue
Construction 10/03/25 - 02/05/25 (for 8w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing
- Waterproofing and footway protection to Queensville Railway Bridge
- Partial segregated cycle route
- Shared cycle route over bridge

Phase 3 - No.17 Radford Bank - Queensville Roundabout
Construction 01/09/24 - 10/01/25 (for 18w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing
- Maintenance works to Radford River Bridge
- Upgraded street lighting
- New and upgraded pedestrian and cycle crossings
- Shared cycle/footway route

Phase 4 - Queensville Roundabout
Construction 13/01/25 - 07/03/25 (for 8w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing
- Upgraded street lighting
- Upgraded pedestrian and cycle crossings

Phase 2 - Weeping Cross Roundabout
Construction 01/07/24 - 11/10/24 (for 15w)

- Drainage repairs and improvements
- Carriageway and footway resurfacing
- Improved pedestrian crossing points
- Upgraded street lighting and traffic signs
- Advisory cycle route